

The undernoted table shows the 2026/27 Roads **Carriageway** Resurfacing Programme and the work which will be completed by **internal** resources working on **non-coal tar** locations as part of core capital works.

Council Ward	Carriageway Resurfacing 2026/27	Quarter	Date Completed	Comment
Milngavie				
Strathblane Road (Phase 2)	Internal resources	1	22/06/2026	100m north of Marchfield to Scottish Water access
Craigmaddie Road	Internal resources	1	01/06/2026	A81 to 400m before Tower Road
Hilton Road	Internal resources	3		
Kirk St	Internal resources	4		
Finlay Rise (phase 1), including Auchencruive	Internal resources	4		
Finlay Rise (phase 2, including Bridgegait	Internal resources	4		
Bearsden North				
Stockiemuir Road (phase 5)	Internal resources	1	20/04/2026	From Craighead drive toward Craigton -300m length -include RB
Milngavie Road (phase 4)	Internal resources	1	Postponed to March 2027 due to utility work	Manse Road to Mosshead
Milngavie Road (phase 5)	Internal resources	4	Postponed from quarter 1 to 4 (March 2027) due to utility work	Manse Road to Mosshead
Ballaig Avenue	Internal resources	3		
Bearsden South				
Ballater Drive	Internal resources	1	13/04/2026	Between Braemar and Coronation Way
Garry Ave	Internal resources	1	11/05/2026	Substitute with Kilsyth Road- Brought forward

Council Ward	Carriageway Resurfacing 2026/27	Quarter	Date Completed	Comment
Bishopbriggs North & Campsie				
Kirkintilloch Road (phase3)	Internal resources	1	18/05/2026	Between Cadder R'bout & Westerhill Rd
Campsie Road	Internal resources	1	24/04/2026	Junction goes to golf club - 200 m toward Torrance
Park Road	Internal resources	2	24/07/2026	Hillside Dr to no. 143 (outside School)
South Brae - Lennoxtown	Internal resources	2/3	Ongoing	
Redmoss Road	Internal resources	3		Moved from quarter 2
Tower Road/Back O' Hill Road	Internal resources	3		
Millburn Street	Internal resources	4		
Lenzie & Kirkintilloch South				
Kirkintilloch Rd-Lenzie	Internal resources	1	15/06/2026	Laurel Ave to Myrtle Ave
Woodilee Road	Internal resources	1	08/06/2026	
Lindsaybeg Road (phase 1)	Internal resources	2	21/09/2026	Auchinloch to Easter Garingaber Rd
Lindsaybeg Road (phase 2)	Internal resources	2	21/09/2026	Easter Garingaber to roundabout NOTE: Outside Arnold Clark some patching is required. Condition is serviceable. Run of time due to drainage upgrade.
Watermill Ave (phase 1)	Internal resources	2	07/09/2026	
Watermill Ave (phase 2) + Farm Park + Millas Plc	Internal resources	2	04/09/2026	
Orchard Field	Internal resources	3		
Glenwood Road	Internal resources	3		
St Columba Drive	Internal resources	4		
Moncrieff Avenue	Internal resources	4		
Loch Road	Internal resources	4		Woodlee to Kirksyde Avenue
Willow Avenue + Cedar	Internal resources	4		
Kirkintilloch East & North Twechar				
Kilsyth Road (phase 3 and 4)	Internal resources	1	Postponed to next year due to conflict with SGN work	Postponed to next year due to conflict with SGN work
Milton Road	Internal resources	1	21/05/2026	From Glasgow Rd to Bridge
Marmion Drive	Internal resources	1	01/05/2026	
Chryston Road	Internal resources	2	13/09/2026	Rail bridge to Ruther Ave

Bellfield Road	Internal resources	2	13/07/2026	
Washinton Road	Internal resources	2	13/07/2026	
Council Ward	Carriageway Resurfacing 2026/27	Quarter	Date Completed	Comment
Waterside Road (phase 1)	Internal resources	2	31/07/2026	Market to Merkland
Waterside Road (phase 2)	Internal resources	2	07/08/2026	outside Gartconner Primary School
Initiative road	Internal resources	2	21/09/2026	all the legs to and from Lindsaybeg Roundabout
New Lairdsland Road	Internal resources	2	28/09/2026	From Canal to Catherine St
Burnbrae Road (phase 2)	Internal resources	3		Bridge deck to Muckcroft Rd
Benvue Road- Lennoxtown	Internal resources	3		
Waverley Crescent	Internal resources	3		
Burnside Avenue	Internal resources	3		
John Street	Internal resources	4		
Badenoch Road, Loran Place, Badenoch Road	Internal resources	4	30/06/2026	Brough forward to June 2026- Substitute with Milngavie Rd

The under noted table shows the 2026/27 Roads **Footway** Resurfacing Programme and the work which will be completed by **internal** resources working on **non-Coal Tar** locations as part of the core capital works.

Bearsden North				
Roman Road	Internal resources	2	04/09/2026	From School to Grange Road/Rail Bridge
Thorn Road	Internal resources	4		Thorn Drive to Golf club
Bearsden South				
Milngavie road	Internal resources	1	07/05/2026	MacFarlane mini roundabout to Kessington Hall+ Opp Asda
Inveroran Drive (phase 2)	Internal resources	1	21/07/2026	Glendaruel Ave to Durness Ave- Both sides
Bishopbriggs North & Campsie				
Kirkintilloch Road	Internal resources	1	12/06/2026	Meadow Burn to opp Westerhill Road-one side
Park Crescent	Internal resources	3		
Main St - Torrance	Internal resources	4		Kelvin Bridge RB to Campsie Rd
Milngavie				
South Main Road	Internal resources	3		Full Length - both side- On hold due to finding coal tar- reviewing for surface treatment option by external contractor

Council Ward	Footway Resurfacing 2026/27	Quarter	Date Completed	Comment
Lenzie & Kirkintilloch South				
Elm Ave	Internal resources	2	21/09/2026	Beech Road to Number 6
Gallowhill Road (Phase 1)	Internal resources	2/3	Ongoing	Beech to Moss
Gallowhill Road (Phase 2)	Internal resources	3		Kirkintilloch Road to Beech-Both sides